



Construction Update

Thank you for your patience!

The Idaho Transportation Department finished the approaches and shoulder work this week. Next week, ITD will stripe the road and place the rumble strips.

Crews will be paving vehicle turn-outs and performing final cleanup activities through the second week of October. ITD would like to thank you for your patience during this project.

FACTS ABOUT THE PROJECT:

- 14 lane-miles of roadway resurfaced
- 27,000 tons of new asphalt placed
- 118,000 square yards of material removed
- 39 working days to complete
- Finished 8 days ahead of schedule



STAY INFORMED

SIGN UP FOR REGULAR EMAIL UPDATES

Text GOSECREEK to 42828

Call ITD at (208) 377-9688



Dial 5-1-1 or visit www.511.idaho.gov

Visit itdprojects.org/projects/GooseCreek



Your Safety • Your Mobility
Your Economic Opportunity